## 離岸風力發電國內產業推動及合作 第8次會議紀錄

- 一、時間:106年5月3日(星期三)下午2時
- 二、地點:集思北科大會議中心艾爾法廳 301 會議室
- 三、主席:曾副組長增材 記錄:翁專員正原
- 四、出列席單位及人員:(詳簽到單)
- 五、專題報告:(略)
- 六、 綜合討論
- 七、 會議結論:
  - (一)本次綜合討論與談多為針對 OWEC Tower AS 提問,供與會單位參考。
  - (二)本會議將持續協助國內業者定期辦理,以利後續更 多國內外廠商加入平台討論並製造更多媒合機會。

八、 散會 (下午4時)

# Q1.

M.L. Wang, Manager Structure Technology Section/Wind Power Technology Department, CSC Group: 「簡報 p.9 比利時經驗提到所謂自設計至開始安裝 可短於 12 個月,請詳細說明?」("You mentioned about Thornton Bank fast track; 12 months from starting the design to starting installation. Can you give more details?"

-	
Response	Content of Statement
L.B. Kramer,	當時 12 個月內就完成是因所有利害關係人均於專案規劃早
Head of Project	期階段時就共同參與、投入才得以快速達成。設計上基本考
Management,	量海氣象風能觀測資料的蒐集、地質條件、數值模擬分析等,
<b>OWEC Tower</b>	並在一開始就與工程驗證機構進行討論,進而產出評估報
	告。在 Thornton Bank 專案我們就產出五類研析報告,利於
	聚焦主要影響環境等因素做細部設計的討論。此亦可支持專
	案融資規劃前做財務結算。
	工程驗證機構在完成設計前,亦可提供臨時的認證報告證明
	本專案開發不會產生無預期的影響。使套管式基樁鋼鐵結構
	製造程序的同時進行。
	在該專案我們密切的與 C-Power 負責人、安裝公司 DEME、
	製造廠 Smulders 與工程驗證機構 DEWI-OCC 一起進行專案
	內各項工作,確保每個細節、邊解決各種挑戰。
	為能準時完工,所有相關專案人員共同工作、決策,必要確
	保工程設計能被驗證機構認可,避免事後還會出現開發上任
	何風險變數額外被要求提出評估報告,造成規劃時程延宕、
	增加時間跟金錢成本。
	as mentioned a fast track and it has been possible because all the
	stakeholders have been involved at early stage, from the very
	beginning of the project. The design basis including: Met ocean

data, Geotechnical data and Design/ analysis methodology has been approved by the certification body before we proceeded with the detail design. From the beginning, we were sitting with the certification body, discussing the analysis, which we had to perform and document. As you have noticed, in Thornton Bank case, we had 5 clusters - quite a significant amount of analysis and documentation. It was impossible to document everything in parallel, so we agreed to focus on the critical issues. We have focused on the important items and document them first, which has allowed to proceed with the financial closing.

The certification body, during the process and before we finished the complete design, was able to deliver an interim certification report stating that no major change was expected. This allowed the project to proceed with the steel procurement and fabrication of the jackets. So, the design was not yet finished and the fabrication already started!

We all worked closely together with the project owner (C-Power), the installation company (DEME), the fabrication yard (Smulders) and the certification body (DEWI-OCC) to ensure everything is on track. There have been challenges as well; critical items and we found a way to fix them.

Focused on time, we had to ensure that the documentation will be approved by the certification body without any risk or request for additional documentation / analysis. A balance has always to be found between time / risk and money. Therefore, in this case, to allow the fast track, and based on a common decision with all stakeholders, some part of the jacket analysis has been conservative (which has requested more steel). Of course, if we had more time we could have done a "better" design, but the decision was taken by the project, agreed with all stakeholders.

### Q2

**Jin S.J. Kuo, Consultant:** "What is the reason for changing design for the midsection? You mentioned you used casting for the first design. Was there any fatigue issue? Or patent related?" "Did your design solve all the challenges and got approved by the certification body?" "But why you still changed the design? There were challenges not solved?"

轉接段改變設計的原因?在設計上就驗證機構提出的挑戰有提出過解決方案嗎?仍改變設計理由為何?艱難挑戰經驗?

Response	Content of Statement
L.B. Kramer,	鑄件並無特定專利,轉接段最初設計主要考量塔架與樁腿的
Head of Project	連接,楼腿的設計上最有效率的方案是轉換圖機的載重。
Management,	
<b>OWEC</b> Tower	我們從 5MW 風機基樁設計經驗開始,即審慎考量各細節,
	包含從簡單的圓筒延伸到塔架下的四個圓錐支撐樁腿鑄件等
	脆弱區塊。根據經驗,我們在 Alpha Ventus、Ormonde、Thornton
	Bank 專案改進並縮減了鑄件尺寸,提升生產效率,設計上我
	們亦將供應鏈風險考量進來。
	轉接段的設計與製造仍然是可被創新研發。設計經驗亦曾遇
	過挑戰,我們有為法國 Haliade prototype 專案設計符合載重、
	提出過解決方案的經驗。
	No patent is directly related to the cast. When we first designed
	the midsection, we considered the most efficient way to connect
	the tower and the legs, meaning the best solution to transfer the
	loads from the wind turbine, in the most efficient way through
	the legs.
	We started with a 5 MW turbine, a simple cylinder as extension
	below the tower and four big conical cast pieces to connect to the
	legs. The connection between the cylinder and the braces is a

very sensitive area and we had closely considered all aspects.

Following this experience, we have improved and reduced the size of the requested cast pieces starting with Alpha Ventus, continuing with Ormonde and Thornton Bank projects, making it easier for the yards to produce the midsection. We also considered the supply chain risks, so there is not overreliance on 1 suppler only.

Finally, we propose a solution without cast (already applied on the jacket for the Haliade prototype in France). Yes. We designed in accordance with the loads, providing the best solution.

What is important to understand is that the midsection's evolution was possible because of our experience and knowledge through the projects installed. Yes, we have absolutely solved the challenges. We have a team of very good engineers ready to bring innovations and solutions to solve challenges. And that is how you create a good offshore wind industry.

#### **Q3**

**Bor-Fong Lin, Project Manager Marine Industrial Department, Ship and Ocean Industries R&D Centre, Taiwan Wind Association Member:** "For the Beatrice project, the first installed jacket you used swage and not grouting. Now you use grouting, why?"

OWEC Beatrice 專案以 Swage 工法安裝,為何現在用灌漿(Grouting)方式連接? Content of Statement

Beatrice 專案已是十年前,當時的確是以 Swaging 工法安裝,意即我們需將塔 筒置放在海床,再將基樁打入,連接方式有 Swage 或 Grouting。

OWEC 後來引領塔柱預組裝(Pre-piling)技術,優化的標準安裝工法,省去約150 噸(套筒重量)施工載重條件及成本,使吊裝船後續施工僅要進行起吊、安裝即 可,但使用 Swage 卻因樁腳構造造成 Pre-piling 不可行,故灌漿工法仍為最有 效率的施工方案。 For the first project OWEC has done, 10 years ago – Beatrice, we used indeed the post-piling solution. Meaning we had jacket pile sleeves, that we put on the seabed and piles driven through the sleeves. Then, we had to connect the pile sleeves with the piles. And there are two solutions: - Swage or Grouting to ensure the connection.

OWEC has later brought the pre-piling solution to the offshore wind industry. Pre-piling allows for optimization and standard installation operations. This also avoids the extra and unnecessary up to 150 tons in sleeves, which are heavy and expensive. Meaning for the pre-piling, the heavy lift vessel will be mobilized only for the installation of the jacket and not for the piles. When we connect the piles, using pre-piling, swage solution is not feasible because of difficult access inside the legs. The best solution in this case is grouting, which was successfully done with Portland cement on our projects – the most efficient and reduced cost solution.

# 離岸風力發電國內產業推動及合作第8次會議 簽到單

一、時間:106年5月3日(星期三)下午2時整

二、 地點: 集思北科大會議中心艾爾法廳 301 會議室

(台北市忠孝東路三段193巷旁億光大樓)

三、主持人:曾副組長 增財

出席單位	出席人/職稱	簽名
經濟部工業局	郭天舜 技正	
	曹張威 專員	-Frid
交通部航港局	施秉旭 技士	狠素地

1

出席單位	出席人/職稱	簽名
	吴明修 工程師	美明修
財團法人金屬工業 研究發展中心	謝興達 工程師	潮姆重
	副語	SEA
	吳兆誠 執行長特助	为北京华
財團法人船舶暨海洋 產業研發中心	林伯峯 專案經理	科伪奉
財團法人 中國驗船中心	藍右珊 驗船師	ALARFA
	鄭偉成 助理驗船師	鄭侯成.

出席單位	出席人/職稱	簽名
台灣風能協會	鄭燦然 秘書長	
台灣風力發電 產業協會		
社團法人中華民國 海洋及水下技術協會		
台灣區造船 工業同業公會		
中華民國海洋事業 安全發展協會		
中華民國工程技術 顧問商業同業公會		
財團法人台灣漁業及 海洋技術顧問社	陳旺卿 總經理	
中華民國 全國工業總會		
高雄市工業會	。鲸手	专成影

出席單位	出席人/職稱	簽名
台灣鋼鐵 工業同業公會	石恆文 組長	
中華民國銀行商業	朱玉峯	
同業公會全國聯合會	溫國恩	
台北市海運承攬運送 商業同業公會	林允超 監事	
德國經濟辦事處	Manager Project Affairs/ Linda Blechert	
	Christoph Phillip Brauer/ 專案助理	Churt, (B
荷蘭貿易暨投資 辦事處	Economic Advisor/ Cindy Chang	
臺灣港務股份有限 公司臺中港務分公司	唐伯芬 處長	南城
	楊志斌 副管理師	楊志斌

出席單位	出席人/職稱	簽名
世紀鋼鐵結構 股份有限公司 (CENTURY IRON & STEEL INDUSTRIAL Co. LTD.)	余俊緯 經理	居以
	謝智宏 顧問	
	王亞洲 處長	
	施世平 組長	
	劉漢修 組長	文谋修
	王明亮 組長	王明亮
中國鋼鐵 股份有限公司	賴榮賢 工程師	赖等望
(CSC Group)	周仕峯 工程師	
	沈卓穎 工程師	沈卓题
	蕭琮仁 工程師	商之
	之前了了	

出席單位	出席人/職稱	簽名
	張書憲 顧問	禄書憲
銘榮元實業有限公司 (Ming Rong Yuan)	廖士銘 總經理	南北貌
		鄞温文
	Sales Director / Laurent-Baudoin Kramer	41 hame
挪威商 OWEC Tower AS	Business Development Manage/ Ludmila Mondino	f. Minlav.
	曾增材 副組長	EPR FA
經濟部能源局	翁正原 專員	AN EZ

	王人謙 副所長	王人强
財團法人	孔洞	强调
工業技術研究院		
	石湖	
	( *	
		Redeard
千架海陸風力機 計畫推動辦公室		厚東すあ生み
		机工业
	陳君子	陳君子
	AI TATU MB.	21118

出席單位	出席人/職稱	簽名
長洋約6月625	El &	
環球測緒	水津峰	林建爆
MACQUARIE	REVANS	All
斯格	TA	trit
東記電報	科李色	科卫之
中華电信和多公司	新朝之/22869	计赛电
Lolfi GC.	Chea Sojohom	Project
Sen Millert	NPJ	Aar NWD,
威奉同傳	经期主	5年最初章
ANZ	723/18D.	Tryth

出席單位	出席人/職稱	簽名
萬凱公司	孝弟	制帮助
17	1/	1/3 1/2 09
German Trade Office	lutern	Christoph
達良	製造	黄顺卿
幸城	·授 寺十	菜翁翔
N.	-1	霸海市
度表金属		郭秀夫
\$ 2003		Mar 201
54.27		P. 6 2/
海奇港漫		李後学

出席單位	出席人/職稱	簽名
彰仁銀行	事員	最大萨
~	裏裡	耶月橘
新光银门	る	王之之
上了多年237	资课费	七张青
中型工程很	工程师	到初報
中國輸出銀行	曹景	當我朝
仓庫	33/ Ke	Vo Ha
1	專員	了北井
TUV素目	ななる人	廟梨娘.
ABB	4 7 2 28	动教室

出席單位	出席人/職稱	簽名
土地银行	副科学	专动
17	己都奉	预使峰
1	E 52	1244
到了了家家们	THE THE	34128
遣见	家小理	委里行
台中銀行	副科長	沈盈良
華南銀行	高小科	if E K.
r1		刻译得.
ていず商	募促理	楊远
shell	掌脑带展经验	野菱斑

出席單位	出席人/職稱	簽名
中浙江程	杨博想 /24267	杨母
力德工程	Thank	That
DONG ENERGY	JORN MESTER	
SMBC	Ryan # AM	Ryan
中興工程	夏苑"了11年6月	F36247
毒風	FLARE	手续动
孝莽	林廷祥	林廷祥
德國萊因	FIAR 34/212	Fengl \$ A
MOL	相信 保/社	= R3(24 B)
<b>漫夜寶算雨顺</b> ;	2 of all A THEP	这是正的

出席單位	出席人/職稱	簽名
日腾生	蘇惠秋/怨深	Sn
台湾团停造船	预之初起的	Da St
中國工程最低的公司	之星公长王母	的复始
蒋子《龙后台了	脑李政和	Prot
GE	中东省	
7 J	时无用	
JIP I	神理辛	神行争
Acetiech	2949672	1887672
\$-26	R 4 722 R 40 72	見 4.72
现局工程	贵家荒	昊年友.

出席單位	出席人/職稱	簽名
Yodun 6007	Jan Hattor.	HAD-7
王, 山	理.00书	日前
T.K. J.R.	李龙子121	我到我
SOIC	本心	专信之
包御	3431SF	- ASAS
台湾日敏	碑之始/参菜	南下的
台湾的批	副新	ZAR
这春金的	\$ \$ 3 3 8 km	\$ 3012m
航路局	戴魏	戴乾
天海道	古介信	古介信

出席單位	出席人/職稱	簽名
中國工程	驾动之间	卖威利
中朝工程	营菜莲	the is the
与注武	影声影	Sal SAG
中奥	SPER	FBBA
中湖	限杂璋	四朝美海
報島 I 柱	深珠偏	梁璋倞
新光銀	ZI Z	JAZ
高雄年27号	꼜转	标成额
	编行教,人的到	绿绿鹟
小気気	ううほれん	32318-22

出席單位	出席人/職稱	簽名
白色	謝輔魯/二段師	副赫德.
Nivas Taiwan	\$ 214	上前着
Z241	老王朝	考察社
杨子子	ARAR	一根和記
上銀宮重印	谢岛朝	潮与科
灵海通	古想更	古慧更
All shings	漫画现	
的勇子到	质此学服	
RIECO	宋女克	Gze
12gg	AV Car	-21/3

出席單位	出席人/職稱	簽名
wpd	張嘉文/纪题	张基文
wpd	H. J.	FF- FF
SEC	速坡自	学史日
EOLFI	ア末 長こ花/弱い	印本、彩之花
M Nover and Power	Monora LIN	Re
商集得思考	黄辰丹	277 Ferly
N7UT	好么要	1935
ANZ	Mysily	Sh
汉华高	下下に命るるで時間	FATTER
园泰参炳	施凯翱	施靴钢

出席單位	出席人/職稱	簽名
成下全康教行	何报路襄暹	何报能
Fit Inte	/3月子 表望	Ant
更新	張樂 峰正	張樂峰
SE	建斜色 到租	陳鮮遼
酿资策会	谏之得翅良	科之行
SWE	\$ FLIG	All
CNB	那豐元	
CUB	Frit	斯背角
華新丽華	オーデューレデ	书教书
人民主任高	7.1324118	7132

出席單位	出席人/職稱	簽名
[Z(G) 2 3)	聖子子 高松	E For
		/